



# Det Norske Veritas

## Tank Container Periodic Inspection Report

Local Office Houston  
Control Number  
Date 24-Oct-01



This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.

Note: RID/ADR Certification will be supplied upon request. This inspection is performed subject to DNV's Standard Terms and Conditions.

### Scope:

☒ 2½ Year Inspection ☐ 5 Year Inspection

Place of inspection:	Boasso, Houston, Texas	Owner's Serial Number  <b>BONU 942376-7</b>
Operator/Lessor:	Bond International	
Manufacturer:	Container and Pressure Vessels	Manufacturer's Serial No. 6672

### Applicable Regulations. Enter initial approval No. as applicable

☒ CSC GB LR 8127 8 94 ☐ UK-DOT  
☒ IMO 1 ☒ US-DOT IM101  
☒ RID/ADR ☒ AAR 600  
☐ BAM ☒ TC Impact  
☒ TIR IRL 306 93 ☒ UIC IC 60 ☒ FRA

### Tank Information

Year of Manufacture:	1994
Max Gross Weight (Kg):	30480
Tare Weight (Kg):	3950
Capacity (L):	23920
Design Temp (C):	121
M.A.W.P. (Bar):	4.0
Test Pressure (Bar):	6.0
Top Discharge:	No
Bottom Discharge:	Yes
No. of closures in series:	Three
Shell Material:	SA240 316
Shell Thickness (mm):	4.58
Heads Material:	SA240 316
Heads Thickness (mm)	6.0
ISO Type:	22T6

### Inspection Dates (mm/yy)

Initial Hydro Test:	08/94	Witness: LR
Last Hydro Test:	03/99	Witness: BV
This inspection date:	24/10/01	
Date Next Inspection Due	03/04	

Inspections Performed	N/A	In Order	See Comments
Internal Inspection		X	
External Inspection		X	
Leak Test		X	
Date: 24/10/01			
Pressure (Bar): 1.5			
Fittings Inspection		X	
Frame Inspection		X	
Decals Inspection		X	
Steam Coils Test		X	
Pressure (Bar): 4.0			

Pressure Relief Valves	1st	2nd
Manufacturer/Type:	Fort Vale	N/A
Serial Number:	9351422	N/A
Full Flow Rate (CMHR):	14957	N/A
Operating Pressure (Bar):	4.4	N/A
Vacuum Setting (Hg):	6"	N/A
Bursting Disc (Bar):	N/A	N/A

### Surveyors Name:

E. Timm

### Comments:



*Anthony Bova*  
Anthony Bova

CSC04/04

Plate Marking/Stamping: NV10/01